Bent Farm Quarry

Liaison Meeting 3rd August 2021

SIBELCO

1. Apologies
2. Minutes from previous meeting (9th March 2021)
3. Matters arising from previous meeting
4. Operational Update
5. Planning and Environment Update
6. Council matters
7. Any other business
8. Date of next meeting

- Apologies
- Minutes from previous meeting (9th March 2021)
- Matters arising from previous meeting

OPERATIONAL UPDATE

SIBELCO

PLANNING AND ENVIRONMENT UPDATE

SIBELCO

Bent Farm Quarry West

- Currently working to ensure commencement of mineral extraction by the end of 2021.
- Soil strip and perimeter bund creation completed. Overburden strip has commenced.
- Foundations for conveyor tunnel and conveyor drives in progress.
- S278 process for road crossing and culvert still ongoing. Road closure likely to be October.
- Letter drop will be undertaken to provide details of road closure.

PLANNING AND ENVIRONMENT UPDATE

SIBELCO

PLANNING AND ENVIRONMENT UPDATE

SIBELCO

PLANNING AND ENVIRONMENTAL UPDATE

SIBELCO

PLANNING AND ENVIRONMENT UPDATE

SIBELCO

Bent Farm Quarry – Time Extension

- Application for an extension of time for
  - Cessation of mineral extraction 10 November 2025
  - Completion of quarry restoration 10 November 2026
- Awaiting feedback from CEC and consultees. Determination deadline was 25 June 2021.

PLANNING AND ENVIRONMENT UPDATE

SIBELCO

- Way marking signs added along A34 and A534.

PLANNING AND ENVIRONMENT UPDATE

SIBELCO

Periodic noise monitoring took place on 16th February 2021.

Boot - Quarry

	LOCATION	Grid ref at nearest perimeter to quarry	Grid ref at noise source	Grid Ref at monitoring position	L1 – Noise level at monitoring position	R1 – Distance from monitoring position to noise source	Calculated noise level at source	R2 - Distance from noise source to this location	L2 – Calculated noise level at this location	L2 – Calculated noise level at this location inc -10 dB(A) screening	Permitted noise level
1	Less-a-Tree Cottage	SJ82825 61229	SJ 83409 61494	SJ83415 61541	66.3	10	94.3	670	29.8	19.8	53
2	Brownlow Farm	SJ83259 61243	SJ 83409 61494	SJ83415 61541	66.3	10	94.3	340	35.7	25.7	53
3	Bent Farm	SJ83510 62015	SJ 83409 61494	SJ83415 61541	66.3	10	94.3	480	32.7	22.7	53

Yard - Processing Plant

	LOCATION	Grid ref at nearest perimeter to quarry	Grid ref at noise source (nearest plant - Dry plant)	Grid Ref at monitoring position	L1 – Noise level at monitoring position	R1 – Distance from monitoring position to noise source	Calculated noise level at source	R2 - Distance from noise source to this location	L2 – Calculated noise level at this location	L2 – Calculated noise level at this location inc -10 dB(A) screening	Permitted noise level
1	Less-a-Tree Cottage	SJ82825 61229	SJ 82862 62090	SJ82895 62086	60.6	20	94.6	960	27.0	17.0	53
2	Brownlow Farm	SJ83259 61243	SJ 82862 62090	SJ82895 62086	60.6	20	94.6	1020	26.4	16.4	53
3	Bent Farm	SJ83510 62015	SJ 82862 62090	SJ82895 62086	60.6	20	94.6	660	30.2	20.2	53

COUNCIL MATTERS

- Cheshire East Council
- Parishes

ANY OTHER BUSINESS

DATE OF NEXT MEETING